

92519

DATE Dec. 7, 1992

Code

LOCATION Jackson

Township

(circle one)		
Existing Home	New Home	Mobile Home
City Water	Cistern	Well
Subdivision <u>3,458</u>	Lot	
Basement w/plumbing fixtures Yes No		

or SE 1/4; Sec. 23; T. 2 S; R. 4 E
SW 24

HARRISON COUNTY HEALTH DEPT.
245 Atwood St. N. Wing
Corydon, Indiana
47112

APPLICATION FOR SITE SURVEY AND SEWAGE DISPOSAL PERMIT

Directions To Property 1.6 mi. west of whiskey Run rd. Int., on
And Lot Size: The South side of George Southern rd.

OWNER'S NAME AND MAILING ADDRESS
Kenneth Beeler

INSTALLERS'S NAME AND ADDRESS
Tom Repley

TELEPHONE (812) 951-2623

TELEPHONE _____

NO. OF BEDROOMS 2 NO. OF BATHS 1 AUTOMATIC WASHER YES NO

* HOME MUST BE STAKED OFF BEFORE SURVEY IS CONDUCTED

* DO NOT WRITE BELOW THIS LINE *

SOIL TYPE: Transition - Am - at Final soil was "Boxterlike" ??

Estimated Depth To Bedrock or Water Table: possible lack of soil depth

SPECIAL Recommendations: Stage Three (3) one hundred foot (100')
cohes evenly from a large #7 Dist. Box / shoot grades - follow
contours

SEPTIC TANK CAPACITY 1000 DRAINFIELD: TRENCH DEPTH 16" TRENCH WIDTH 36"

TOTAL LENGTH OF TILELINE 300 L' near 44' USING RIVER GRAVEL (No Crushed Stone) 1/2 Y

APPLICATION FOR PERMIT APPROVED NOT APPROVED _____

DATE: 12-7-1993 Fee Received: pd. 20.00 SANITARIAN Ina J. Hume

FINAL INSPECTION: approved 9-10-1993 DATE: Ina J. Hume

Sanitarian

NOTE:

- THE SEWAGE DISPOSAL PERMIT MUST BE APPROVED BEFORE CONSTRUCTION IS STARTED
- INSPECTION MUST BE MADE BEFORE THE LATERAL LINES ARE COVERED.
- Call for inspection either the day before or between 8:00 and 9:00 in mornings, 738-3237.
- The maximum length of any one trench is 100 feet.
- Six (6) inches of gravel under lateral lines and two (2) inches above pipe.
- Must be installed 50 feet or more from water supply lines.
- Five (5) feet or more from property lines.
- Distances between trenches — seven one-half (7 1/2) feet.
- On the back draw a plot diagram showing the size and shape of the lot, location of utility buildings, wells, roads, and/or streams within 100 feet of the disposal system, the location of the septic tank, and the location of the drainage field. Approximate distances must be shown from the disposal system to any proposed or existing water lines, wells, streams, and the lot lines.
- If construction is not started within a period of one year, this permit is void.

WARNING: THIS PERMIT IN NO WAY GUARANTEES THE OPERATION OF THIS PRIVATE SEWAGE DISPOSAL SYSTEM. IT ONLY AFFIRMS THAT THE SYSTEM WAS INSTALLED TO PRESCRIBED STANDARDS.

8450 GEORGE SOUTHERN RD

materials:

- Sch. 35 Solid (astm-3039) pipe Throughout
- Sch. 30 (astm-2729) in 10' sections with 3/4" perf.
- 1 mil geotextile as border material over 12" of S-C river gravel.

